



CHANGE REQUEST

Request Nbr. 000020
Request Date 18-Apr-2022
Customer ID 0806
Currency USD
Project Nbr. 21-940
Contract Time Change, Days
Description ASI 45 Ductwork
Modifications & Pre-
Action System Power

Breiholz Construction
1527 Maine St
Des Moines, IA, 50314
Phone: 515-288-6077
Web: www.breiholz.com

ESTIMATION

NO.	PROJECT TASK	DESCRIPTION	QTY	UOM	LINE AMT
1	Mechanical	Additional Custom Return Grills	1.00	LS	1,128.75
2	Mechanical	Pre-Action System Power Labor and Materials	1.00	LS	2,617.84
3	Mechanical	Pre-Action Control Panel & Programing	1.00	LS	5,213.75

Approved Amount of Change (USD): 8,960.34

CONTRACTOR

Breiholz Construction
1527 Maine St
Des Moines, IA, 50314
Phone: 515-288-6077
Web: www.breiholz.com

18-Apr-2022

(signature)

OWNER

Marshall County

1 E Main St
Marshalltown, IA, 50158

18-Apr-2022

(signature)



ARCHITECT'S SUPPLEMENTAL INSTRUCTION

ASI NO.: 045

PROJECT NAME:	Marshall County Courthouse	PROJECT NO:	18827003
CLIENT NAME:	Marshall County	DATE:	25 February 2022
PROJECT LOCATION:	1 E Main St Marshalltown, IA 50158	CONTACT:	Jimi Peters
GENERAL CONTRACTOR:	Perfection Property Restoration		

The Work shall be carried out in accordance with the following supplemental instructions issued in accordance with the Contract Documents without change in Contract Sum or Contract Time. Proceeding with the Work in accordance with these instructions indicates your acknowledgment that there will be no change in the Contract Sum or Contract Time.

Description:

- RFI 68 – Additional trunk duct feeder and (2) additional return grilles are needed in the East Lobby for the Ceiling layout diffuser locations.
- RFI 72 – Established a lower ceiling height in E/W corridor and reduced proportions of the ceiling cloud extents on the East side of the conference rooms to work with proposed ducts and existing bar joists. Added access panel to bulkhead for FSD.
- Added Power to pre-action system on Level 3.

Architectural drawings

1. **A204 – REFLECTED CEILING PLAN – LEVEL 4**
 - a. Reduce Ceiling Cloud size in corridor 411.
2. **A205 – REFLECTED CEILING PLAN – LEVEL 5**
 - a. Add diffusers to cloud in Level 5 Lobby
3. **A601 – ENLARGED DRAWINGS – HISTORIC COURTROOM 420**
 - a. E5 – LEVEL 4 HISTORIC COURTROOM – EAST ELEVATION
 - i. ADD Infill of obsolete grilles to elevation.
 - ii. Identify existing/new locations and clarify color should match wall paint.
4. **A612 – ENLARGED PLAN AND RCP – FOURTH FLOOR LOBBY**
 - a. REVISE gyp ceiling height in E/W hallway of Corridor 411.
 - b. ADD note for access panel in gyp bulkhead by FSD. Final location of access panel to be determined in field with FSD.
 - c. REDUCE size of ceiling cloud on East side of Conference Rooms.
5. **A613 – ENLARGED PLAN AND RCP – FIFTH FLOOR LOBBY**
 - a. **C1 – ENLARGED RCP – LEVEL 5 LOBBY**
 - i. ADD (2) RETURN GRILLES TO CEILING CLOUD IN EAST LOBBY.

Mechanical drawings

1. **M104 - FOURTH FLOOR MECHANICAL PLAN**
 - a. REVISE supply and return grilles and their ductwork connections in Courtroom 420 to utilize existing opening through wall.
2. **M105 - FIFTH FLOOR MECHANICAL PLAN**
 - a. REVISE diffuser quantity and duct layout in East Lobby 508.
 - b. ADD notes clarifying intended installation for return air ductwork and all supply and return ductwork in the NE quadrant of the 5th floor are intended to be installed in the space between wood framing and attic level steel supports.

Electrical drawings

1. **EP103 – Third Floor Power Plan**
 - a. ADD power connections to for the air compressor pump and control panel for the fire protection pre-action system in Storage 312.
2. **EY103 – Third Floor Systems Plan**
 - a. CLARIFY intent of smoke detection for Storage 310/312.
3. **E606 – Electrical Schedules**
 - a. a. ADD circuit in panel EM for pre-action system

Associated Submittals/RFI's:

RFI 68, RFI 72

Attachments:

(10) DRAWINGS

Jimi Peters, AIA
OPN Architects, Inc.