



# CHANGE REQUEST

**Request Nbr.** 000023  
**Request Date** 18-Apr-2022  
**Customer ID** 0806  
**Currency** USD  
**Project Nbr.** 21-940  
**Contract Time Change, Days**  
**Description** ASI 42 Pre-Action System Enclosure

Breiholz Construction  
1527 Maine St  
Des Moines, IA, 50314  
Phone: 515-288-6077  
Web: www.breiholz.com

## ESTIMATION

NO.	PROJECT TASK	DESCRIPTION	QTY	UOM	LINE AMT
1	Doors & Windows	Add for Door 312B and Hardware	1.00	LS	2,335.60
2	Finishes	Labor and Materials for additional framing	1.00	LS	2,386.12

**Approved Amount of Change (USD):** 4,721.72

## CONTRACTOR

Breiholz Construction  
1527 Maine St  
Des Moines, IA, 50314  
Phone: 515-288-6077  
Web: www.breiholz.com

18-Apr-2022

*Scott Rozenboom*

(signature)

## OWNER

Marshall County  
1 E Main St  
Marshalltown, IA, 50158

18-Apr-2022

(signature)



# ARCHITECT'S SUPPLEMENTAL INSTRUCTION

## ASI NO.: 042

<b>PROJECT NAME:</b>	Marshall County Courthouse	<b>PROJECT NO:</b>	18827003
<b>CLIENT NAME:</b>	Marshall County	<b>DATE:</b>	11 February 2022
<b>PROJECT LOCATION:</b>	1 E Main St Marshalltown, IA 50158	<b>CONTACT:</b>	Jimi Peters
<b>GENERAL CONTRACTOR:</b>	Perfection Property Restoration		

*The Work shall be carried out in accordance with the following supplemental instructions issued in accordance with the Contract Documents without change in Contract Sum or Contract Time. Proceeding with the Work in accordance with these instructions indicates your acknowledgment that there will be no change in the Contract Sum or Contract Time.*

### Description:

- Revisions for enclosure @ Pre-Action Sprinkler System in Storage 312

### Architectural specifications

- 08 7100 – DOOR HARDWARE**
  - ADD door 312B to hardware set 30.1

### Architectural drawings

- A103 – FLOOR PLAN – LEVEL 3**
  - ADD room to enclose the fire suppression system, with a hollow metal door for access. Note: the door is 2'-10" (the modeled conditions showed that 3'-0" door would conflict with shelving layout).
- A203 – REFLECTED CEILING PLAN – LEVEL 3**
  - ADD wall for fire suppression system enclosure.
- A503 – FINISH FLOOR PLAN – LEVEL 3**
  - ADD wall for fire suppression system enclosure and terminate the carpet at the doorway.
    - See detail (D1/A511) for typical carpet to concrete transition detail.
- A800 – DOOR SCHEDULE**
  - ADD door 312B to door schedule
- A903 – FURNITURE FLOOR PLAN – LEVEL 3 (FOR REFERENCE ONLY)**
  - ADD wall for fire suppression system enclosure and reorganize the furniture.

### Associated Submittals/RFI's:

RFI 65

### Attachments:

- (1) Specification Section (49 pages)
- (5) Drawings