



CHANGE REQUEST

Request Nbr. 000027
Request Date 21-Apr-2022
Customer ID 0806
Currency USD
Project Nbr. 21-940
Contract Time Change, Days
Description RFI #81 Shaft Wall Requirements

Breiholz Construction
1527 Maine St
Des Moines, IA, 50314
Phone: 515-288-6077
Web: www.breiholz.com

ESTIMATION

NO.	PROJECT TASK	DESCRIPTION	QTY	UOM	LINE AMT
1	Mechanical	Fire Block Insulation	1.00	LS	1,858.97
2	Finishes	Additional Shaft wall	1.00	LS	2,433.80

Approved Amount of Change (USD): 4,292.77

CONTRACTOR

Breiholz Construction
1527 Maine St
Des Moines, IA, 50314
Phone: 515-288-6077
Web: www.breiholz.com

21-Apr-2022

Scott Rozenboom

(signature)

OWNER

Marshall County
1 E Main St
Marshalltown, IA, 50158

21-Apr-2022

(signature)



Breiholz Construction Company
 1527 Maine St
 Des Moines, Iowa 50314
 P: (515) 288-6077
 F: (515) 288-6335

Project: 21-901 Marshall County Courthouse
 1 E Main St
 Marshalltown, Iowa 50158

RFI #81: Shaft Wall

Status	Open		
To	Scott Allen (OPN Architects) Jimi Peters (OPN Architects)	From	Scott Rozenboom (Breiholz Construction Company)
Date Initiated	Mar 8, 2022	Due Date	Mar 15, 2022
Location		Project Stage	Course of Construction
Cost Impact	Yes (Unknown)	Schedule Impact	
Spec Section		Cost Code	
Drawing Number	M101	Reference	
Linked Drawings	M101		
Received From			
Copies To	Greg Hilsabeck (Hilsabeck Schacht Inc), Doug Allgood (Breiholz Construction Company), Greg Lettington (Breiholz Construction Company), Kyle Millner (Breiholz Construction Company), Scott Rozenboom (Breiholz Construction Company), Monte Spangler (Hilsabeck Schacht Inc)		

Activity

Question

Question from Scott Rozenboom Breiholz Construction Company on Tuesday, Mar 8, 2022 at 02:00 PM CST

There are 4 locations as noted on M101 require a fire rated shaft wall. These shaft walls were not noted on the drawings, and were not included in pricing from framing contractor. One of these areas had also been noted on the recent JSO from Bluestone (note #7). There are Two areas needing this in Office 130, one in each restroom 172, 176. Please confirm that this is required in all 4 of these areas. Areas noted with a blue cloud on M101. Also see attached photos.

Attachments
[C2ECDF33-A222-4854-A44E-C75FE9C5F04C.jpeg](#), [93A2B4CD-E8FF-435F-8317-B34122E123D2.jpeg](#), [38613A57-3B85-4516-B4D9-242A3F03B941.jpeg](#), [AF3A3837-896B-4810-9D6F-E7A8B0A07AFD.jpeg](#)

Awaiting an Official Response

Wrap the restroom ductwork in a fire-rated duct wrap, similar to 3M Fire Barrier Duct Wrap 615+ or equal, from penetration through floor/wall to fire-smoke damper sleeve. This will maintain the rated assembly between the opening and the damper. Maintain access to duct access door for periodic inspection of fusible link within damper.

Sara Schmerbach, BSE 3/15/22

The two areas in office 130 also require fire rating.
 The North one is already installed per previous RFI 184 (Perfection Era), and the South one has yet to be completed.

-Jimi Peters, OPN 3.15.22